

Central Marketing Organisation

Ongoing works during quarter Jan to March'14 (Q4 201314)

Sl.No.	Location	Work description	Value of work in Rs.	Actual Start date	% of work completed	Expenditure incurred in Rs.	Expected completion date
1	Barabanki, UP	Construction of 25 Class rooms	19950000	29.06.11	100	16309982	15.5.14
2	Barabanki, UP	Sponsor construction of one additional class room at the premise of Radhakrishna Ram Hazari Inter College, Barabanki, UP	760054	8.11.11	90	414000	30.6.14
3	Gonda, Barabanki and Lakhimpur, UP	Sponsor installation of 600 hand pumps in Gonda, Barabanki, Lakhimpur, Moradabad, Unnao & Pratapgarh. UP	18300000	31.10.11	95	15642000	31.4.14
4	Gonda & Barabanki, UP	Sponsor construction of 14 more (additional) class rooms (Phase III) , in Gonda and Barabanki through HSCL	11172000	15.11.11	100	8379000	31.3.14 (Completed)
5	Barabanki, Basti & Siddharthnagar of UP	Sponsor construction of 20 additional class rooms (Phase IV) in 19 schools in Barabanki, Basti and Siddharthnagar UP	15960000	9.12.11	90	10294200	30.6.2014
6	Barabanki,UP	Sponsor construction of a bridge on Ghazipur-Dariyabad Road in District Barabanki, UP through UPPWD	16464000	9.12.11	100	16464000	31.12.13 (COMPLETED)
7	Barabanki,UP	Sponsor construction of 9 additional class rooms (Phase V) in schools in Barabanki district of UP through HSCL	7182000	15.12.11	100	5386500	31.3.14 (Completed)
8	Gonda & Balrampur,UP	Construction of 15 Class rooms.	11445000	24.09.12	100	9384900	31.3.14 (Completed)
9	Balrampur, UP	Construction of One community centre at Pakri buhari, Gaindas Bujurg, Balrampur	3845000	15.10.12	60	961250	30.6.14
10	Gonda, UP	Construction of two village roads	7986000	26.11.12	95	7187500	30.4.14

11	Gonda, UP	Construction of seven village roads	15520000	26.11.12	95	11645900	30.4.14
12	Balrampur, UP	Repair /restoration of the Road Bridge at Phaguyia, Balrampur	11345000	02.01.13	50	11345000	31.6.14
13	Gonda, UP	Installation of 200 Solar Street Lights	4770200	29.01.13	50	2981290	30.6.14
14	Siddarthnagar, UP	Installation of 200 hand pumps	6566000	23.1.13	80	6566000	30.6.14
15	Siddarthnagar, UP	Installation of 200 Solar Street Lights	4020200	02.04.13	70	4020200	30.6.14
16	Gonda, UP	Installation of 300 solar street lights	7155300	25.06.13	100	7135300	31.12.13 (Completed)
17	Gonda, UP	Construction of 26 class rooms in Gonda District.	19838000	05.06.13	20	6486500	30.06.14
18	Gonda, UP	Construction of 10 Class rooms out of 36 Class rooms at Gonda Distt.	7630000	25.07.13	20	2824500	30.06.14
19	Hardoi, UP	Installation of 100 India mark -II hand pumps in Hardoi	2690000	31.8.13	100	2690000	31.3.14 (Completed)
21	Barabanki, UP	100 solar street lights through UP NEDA	2145000	04.10.13	70	2145000	30.6.14
23	Barabanki, UP	Construction of Boundary wall with steel gate and providing furniture in DAV Girls Middle schools	306250	13.11.13	80	633420	30.4.14
24	Barabanki	Construction of one connecting road from Pragya convent school to Bithalka road, Ram Nagar	4780000	3.12.13	20	1195000	30.6.14
25	Muzaffer Nagar	Distribution of 500 relief packets to riot victims of Mujaazer Nagar	1088850	26.12.13	100	962194	03.01.14
26	Dankuni, Dt.-Hooghly, WB	Sponsoring construction of the 1st. Floor of the Annexed school building of Dankuni Siddiquia Senior Madrasah, Dankuni, Dt.-Hooghly, WB	922122	22.11.13	100	751112	28.2.14 (Completed)