



SAIL Unit : Rourkela Steel Plant

Details of CSR Schemes/Projects for the Quarters ending : Q1

New work orders issued during this quarter

Location	Work description	Value of work in Rs.	Completion Period	
			Start date	Completion date

N I L

Ongoing works

Location	Work description	Value of work in Lakhs	Actual Start Date	% of work completed	Expenditure incurred in Lakhs	Expected completion date
Bijadihi	Bituminous Road and culvert	37.16	15/09/10	73%	27.00	30 TH Dec-11
Jabapanposh	Concrete Road	30.30	01/12/10	66%	20.00	31 ST Oct-11
Lodosera	Bitumious Road	43.06	20/12/10	49%	21.00	31st Dec-11
Dalposh	Bituminous Road	18.77	04/03/11	36%	6.80	31st Dec-11
Jabapanposh	Bituminous Road	33.85	07/03/11	24%	8.00	31st Dec-11
Baniguni	Cassrooms & Boundary fencing at U.P. School	17.35	01/02/11	69%	12.00	31 ST Oct-11
Ushra	Village Community Centre					
Lodosera	Village Community Centre	14.81	01/03/11	52%	7.70	30 TH Nov-11
Jaidega	Village Community Centre					
Laing	Boundary fencing for Mission Primary School and Renovation/ repair of Village Community Centre	7.47	21/03/11	33%	2.50	30 TH Sep-11
Dumerjore	Boundary fencing for Dumerjore High School					