

**Quarterly Report of CSR schemes / Projects during 2012-13, for value Rs. one lakh and above**

**For the quarter ending 30.06.2012**

**Name of Plant/ Unit: Alloy Steels Plant, Durgapur**

**New work orders issued during the quarter (April, 2012 to June, 2012) --- Nil**

**On-going works (Till June, 12):**

<b>Location</b>	<b>Work description</b>	<b>Value of Work (Rs. Lakh)</b>	<b>Start date</b>	<b>% of work completed</b>	<b>Expenditure incurred (Rs lakh)</b>	<b>Expected completion date</b>
Kuldiha	Auxiliary Medical Attdt. Trg. Progm. by Indian Red Cross Society, an NGO, Durgapur.	1.50	02.08.11	60%	0.90	30.09.12
Durgapur	Training on Self Management Skill for girls by SRREOSHI, an NGO.	2.42	10.08.11	60%	1.45	31.09.12
Pratappur MSV	Children Education and Immunization/ Awareness Program by SRREOSHI, an NGO at Pratappur MSV.	1.59	25.07.11	80%	0.76	30.07.12
Champadanga	Pre-Pri. & Adult Education, Immunization & Awareness program by SVVPS, an NGO.	1.45	04.08.11	60%	0.86	31.08.12
Durgapur-5	Library Rooms and Toilet in the premises of Swami Vivekananda Vani Prachar Samity	3.50	19.03.12	50%	2.10	30.08.12
Durgapur-5	Constructon, Repair & Renovation of School Bldg. of Suren Chandra Modern School.	6.00	20.03.12	60%	3.60	30.09.12
Kanksa/ Domra	Construction of 4 Laboratory Rooms in the school of Sri Ramkrishna Sevashram, Domra.	7.00	19.03.12	60%	4.20	31.07.12
Amrabati Colony, Bidhan Nagar, Durgapur	Construction of Boundary Wall & Toilet at Primary School of Durgapur Ex-Servicemen's Welfare Society.	4.00	23.03.12	60%	2.40	31.07.12
Durgapur-1	Refractometer for Eye Operation in the clinic of Durgapur Blind Relief Society	2.85	24.03.12	60%	1.71	31.07.12

<b>Location</b>	<b>Work description</b>	<b>Value of Work (Rs. Lakh)</b>	<b>Start date</b>	<b>% of work completed</b>	<b>Expenditure incurred (Rs lakh)</b>	<b>Expected completion date</b>
Durgapur-4	Construction of Well/ Reservoir in the premises of Bharat Sevashram Sangha.	3.00	26.03.12	60%	1.80	31.07.12
Durgapur-5	Ambulance with accessories for Durgapur Vivekananda Bhab Samaj.	3.15	31.03.12	100%	3.15	Completed
Khandra/ Kajora	Extension of Workshop Building and Equipments for differently abled persons in Bidhan Chandra Pratibandhi Karmakendra	4.00	22.03.12	60%	2.40	31.07.12
Durgapur-4	Construction of TT Room and Gymnasium in Steel Club, Durgapur.	7.00	25.03.12	50%	4.20	31.08.12
ASPSA, Durgapur-5	Construction of Two Dressing Rooms for boys & girls with Toilets, and Renovation of Basket Ball Court in ASP Stadium	9.00	09-06-12	Work started	5.40	31.12.12
Durgapur-4	Construction of building in Sri Ramkrishna Vivekananda Sevashram, Rammohan Avenue	5.00	23.03.12	60%	3.00	30.06.12
Durgapur-4	Construction of Office Room & Library Room in Indian Institute of Metals.	5.00	28.03.12	70%	3.00	31.07.12