

SAIL / BOKARO STEEL PLANT

Details of CSR Project undertaken during FY2017-18 Q4

New CSR Projects undertaken during 2017-18 Q4

(Rs/Lakhs)

SN	Work Description	Value of Work	Start date	Exp. End Date
1	Rate contract for repair and Maintenance of Bharra to Bokaro Niwas Link Road in peripheral villages (Sub-Order)	7.22	Feb'18	Mar'18

Ongoing CSR Projects till 2017-18 Q4

(Rs/Lakhs)

SN	Work Description	Value of Work	Start date	% of work	Amount spent	Exp. End Date
1	First Repeat order for providing MDM for students of Kalyan Vidyalaya & Balika Vidyalaya	18.75	Oct'17	87%	14.06	Apr'18
2	Rate contract for Maintenance of BSL school building (Part-1)	5.7	Aug'16	48%	2.75	Jun'18
3	Rate contract for Maintenance of BSL school building (Part-2)	2.44	Oct'16	100%	2.44	Jun'18
4	Construction of Six toilets in Peripheral schools.	22.92	July'16	92%	15.52	Apr'19
5	Rate contract for repair and Maintenance of Roads in peripheral villages	7.22	Feb'18	100%	7.22	Mar'18