



सेल SAIL

Details of CSR Schemes/Projects for the Quarter ending 30th September' 2011

SAIL Unit : Bokaro Steel Plant

New Work orders issued during the Quarter

Location	Work description	Value of Work in (`)	Completion Period	
			Start date	Completion date
Nil	Nil	Nil	Nil	Nil

Ongoing Works

<u>Location</u>	<u>Work description</u>	<u>Value of work</u> (`)	<u>Actual</u> <u>Start date</u>	<u>% of</u> <u>Work</u> <u>completed</u>	<u>Expenditure</u> <u>incurred in (`)</u>	<u>Expected date of</u> <u>completion</u>
Bahadurpur (Chas)	Const. of 4 nos. of room at Kalyaneshwari Ucha Vidyalaya	10,65,603.72	25.08.2010	100 %	6,29,663.41	Completed.
Aakandgora (Chandankyari)	Const. of Community Hall	661812.03	25.08.2010	100 %	3,28,756.91	Completed.
Kalapathar (Chas)	Const. of 4 room School Building	8,64,864.09	20.10.2010	50 %	2,71,104.13	31.12.2011
BSL-Peripheral Villages	Installation of Handpumps – Eastern areas – 30 nos.	8,87,125.00	27.05.2010	33	2,00,023.47	December'2011
-- DO --	Installation of Handpumps – Western areas – 40 nos.	11,52,287.44	-- DO --	12	1,10,772.67	--- DO --
--- DO --	Installation of Handpumps – Southern areas – 29 nos.	8,55,408.40	-- DO --	40	2,52,591.01	--- DO --

Note - Boring Work for installation of Handpumps is going on. Till date boring has been completed at 30 points.