



Details of CSR Schemes/Projects for the Quarter ending 30th June 2011

New Work orders issued during the Quarter

Location	Work description	Value of Work in (Rs)	Completion Period	
			Start date	Completion date
Nil	Nil	Nil	Nil	Nil

Ongoing Works

<u>Location</u>	<u>Work description</u>	<u>Value of work (Rs)</u>	<u>Actual Start date</u>	<u>% of Work completed</u>	<u>Expenditure incurred in (Rs)</u>	<u>Expected date of completion</u>
Bahadurpur (Chas)	Const. of 4 nos. of room at Kalyaneshwari Ucha Vidyalaya	10,65,603.72	25.08.2010	95	6,29,663.41	30 th Sept.' 2011
Aakandgora (Chandankyari)	Const. of Community Hall	661812.03	25.08.2010	90	3,28,756.91	30 th Sept.' 2011
Kalpathar (Chas)	Const. of 4 room School Building	8,64,864.09	20.10.2010	45	2,71,104.13	31.12.2011
BSL-Peripheral Villages	Installation of Handpumps – Eastern areas – 30 nos.	8,87,125.00	27.05.2010	33	2,00,023.47	December'2011
-- DO --	Installation of Handpumps – Western areas – 40 nos.	11,52,287.44	-- DO --	12	1,10,772.67	--- DO --
--- DO --	Installation of Handpumps – Southern areas – 29 nos.	8,55,408.40	-- DO --	40	2,52,591.01	--- DO --