



**Details of CSR schemes / Projects for the quarter ending 30/09/2011**

**a) BSP Area**

**New work orders issued during the quarter (July to Sept.)**

Location	Work description	Value of Work(Lacs)	Start date	Exp. Completion date
Nil	Nil	Nil	Nil	Nil

**Ongoing works**

Location	Work description	Work value (Ann.Budget)	Start date	% of work completed	Expenditure incurred	Expected completion date
<b>Bhilai &amp; MSVs</b>	Bhilai Ispat Kalyaan Chikitsalaya, Regular Medical camps in MSVs.	60.00	April'11	50%	55.42	Mar'12
<b>Byhalia</b>	Running of school for under privileged children	28.00	April'11	25%	06.27	Mar'12
<b>Byhalia</b>	Education of Tribal children	43.00	April'11	30%	12.77	Mar'12
<b>Byhalia</b>	Education of Tribal nursing girls	02.65	April'11	-	00.00	Mar'12
<b>Govt. schools around Byhalia</b>	Mid day meal scheme through Akshaya Patra Foundation	140.00	April'11	50%	48.86	Mar'12
<b>Bhilai &amp; MSVs</b>	Various income / skill generation / activities	41.00	April'11	15%	05.39	Mar'12
<b>Chhattisgarh State High way Roads</b>	Road side tree plantation 30 kms	292.00	June08	85%	248.00	June'12
<b>Chhattisgarh State High way Roads</b>	Road side tree plantation 45 kms	493.00	July 09	80%	386.00	June'13
<b>Chhattisgarh State High way Roads</b>	Road side tree plantation 50 kms	544.00	Sep 10	40%	194.14	sep '13
<b>Model Steel Villages</b>	Distribution of Solar Lanterns in MSVs.	23.70	April 2011	10%	23.70	Feb'12
<b>Model Steel Villages</b>	Infrastructure development in 8 MSVs. (Construction of Community hall, Cultural stage, Swayamsiddha Bhavan, Cremation shed, road etc.)	172.60	April 2011	25%	41.0	March'12
<b>Village Utai</b>	Construction of Community hall	49.81	April 2011	15%	12.15	Sept.12

**b) Mines area**

**New Work order issued during the quarter July to Sept.11**

Location	Work description	Value of Work(Lacs)	Start date	Exp. Completion date
Rowghat	Scholarship to students	5.52	28-9-11	27-9-12
Antagarh	Drilling of bore well	10.50	23-9-11	22-9-12
Rajhara	1000 nos.Smokeless Chulhas	3.89	30-7-11	29-1-12

**2. Ongoing works**

S	Location	Work Description	Value(Rs. lacs)	Actual Start Dt.	% of work Completed	Expenditure Incurred (Rs. Lac)	Expected completed Date
1	<b>Rajhara Mines</b>	Arrangement of catering and other services for adopted tribal students (60 nos)	40.00	April'11	25%	11.12	30/3/2012
2	<b>Rowghat</b>	Medical camp at Rowghat area	42.00	Sept.11	45%	19.14	31/3/2012
3	<b>Rowghat Patients at Bhilai</b>	Treatment of referred patients	10.00	April'11	40%	4.0	31/3/2012
4	<b>Mahamaya Rajhara</b>	Constn.of community hall	10.68	April'11	10%	0.60	11/10/2011
5	<b>Mahamaya Rajhara</b>	Constn.of culvert	19.15	June'11	5%	0.25	28-12-11
6	<b>Rowghat at Narayanpur Block</b>	Installation of bore well pumps – 17 nos.	19.46	April'11	50%	9.73	31-3-12