



सेल SAIL

SAIL Unit : CMO

Details of CSR schemes / Projects for the quarter ending 31/12/2011
New Work Orders

Location	Work Description	Value of work in (Rs.)	Completion period	
			Start Date	Completion Dt.
Gonda	Installation of 30 India Mark II handpumps	9,06,000	15.12.11	NA
Barabanki, UP	Installation of 300 India Mark II handpumps	95,40,000	23.11.12	NA
Barabanki, UP	Installation of 70 India Mark II handpumps	22,26,000	15.12.11	NA
Lakhimpur, UP	Installation of 100 India Mark II handpumps	28,60,000	2.12.11	NA
Barabanki & Other District of UP	Installation Of 300 Solar Street Lights	71,55,300	5.11.12	NA
Barabanki, UP	Construction of 14 class rooms	1,11,72,000	17.11.11	NA
Barabanki, Basti & Siddharth Nagar UP	Construction of 20 class rooms	1,59,60,000	15.12.11	NA
Barabanki, UP	Construction of 9 class rooms	71,82,000	15.12.11	NA
Barabanki UP	Up gradation of Khandaja Road from Safdarganj- Dariyabad to Muskabad via Viroli	51,28,207	3.11.11	NA
Barabanki UP	Construction of two class rooms and toilet block in DAV Girls middle School	17,00,576	9.11.11	NA
Barabanki, UP	Construction of one additional class room at Radhekrishna Ram Hazari inter college	7,60,054	9.11.11	NA
Barabanki, UP	Construction of Road Bridge on Gazipur-Dariyabad Road	1,46,15,000	10.12.11	NA

Ongoing works

Location	Work description	Value of work in Rs.	Actual Start date	% of work completed	Expenditure incurred in Rs.	Expected completion date
Simla, HP	Sponsoring construction of retaining wall of River Sutlej from Draai Mohalla to Hanuman Ghat	6000000	27/8/10	20 % (2nd- 3rd phase work order issued)	6000000	31/3/13
S-24 Parganas, WB	Sponsoring setting up of a Vocational Training Centre of Aikatan Sangha at Jharkhali, Basanti, S-24 Parganas, WB	854000	4/10/10	85	811300	31/3/12
Hooghly, WB	Sponsoring construction of 2 additional class rooms at Porabazar Ramdulali Mukherjee Uchcha Vidyalaya, Porabazar, Hooghly, WB	950000	14/1/11	90	901000	31/1/12
Gonda, UP	Installation of 70 nos India Mark-II handpumps	20,65,000	13.05.11	97	20,65,000	31/1/12
Gonda, UP	Installation of 106 nos India Mark-II handpumps	31,27,000	21.05.11	97	31,27,000	31/1/12
Gonda, UP	Installation of 63 nos India Mark-II handpumps	18,58,500	29.06.11	98	18,58,500	31/1/12
Barabanki, UP	Installation of 100 nos India Mark-II handpumps	28,40,000	01.06.11	60	28,40,000	31/01/12
Barabanki, UP	Installation of 100 nos India Mark-II handpumps	28,40,000	29.06.11	60	28,40,000	31/01/12
Balrampur, UP	Installation of 60 nos. India Mark-II handpumps	18,39,600	13.05.11	95	18,39,600	31/01/12
Balrampur, UP	Installation of 14 nos. India Mark-II handpumps	4,29,240	21.05.11	95	4,29,240	31/01/12
Balrampur, UP	Installation of 26 nos. India Mark-II handpumps	7,97,160	29.06.11	95	7,97,160	31/01/12
Pratapgarh, UP	Installation of 100 India Mark II handpumps	25,45,400	18.8.11	96	25,45,400	31/01/12
Barabanki, UP	Installation of 300 nos. Solar street lights	71,55,300	12.7.11	89	32,19,885	31/01/12
Barabanki, UP	Construction of 25 Class rooms	1,99,50,000	29.06.11	80	1,63,09,982	31/01/12
Gonda & Barabanki, UP	Construction of additional 8 class rooms	63,84,000	2.8.11	88	42,39,740	31/01/12
Barabanki & Other District of UP	Distribution of 4000 solar lanterns to Class X & XII students	1,20,00,000	5.9.11	0	8008000	NA