

Central Marketing Organisation, Kolkata

Details of CSR schemes / Projects during July - September, 2013

New CSR Projects undertaken during July - September, 2013

Sl. No	Work Description	Work Value	Start date	Exp.End date
1	Installation of 100 India Mark-II handpumps at Hardoi Distt., UP	2690000	Aug'13	Dec'13

Ongoing CSR Projects during July - September, 2013

S N	Work description	Work Value	Start date	Comp letion %	Amount Spent	Exp.End date
1	Construction of 25 Class rooms in Barabanki	19950000	Jun'11	90	16309982	Dec'13
2	Sponsoring construction of addl class room at Radhakrishna Ram Hazari Inter College, Barabanki, UP	760054	Nov'11	90	414000	Dec'13
3	Installation of 600 hand pumps in Gonda, Barabanki, Lakhimpur, Moradabad, Unnao and Pratapgarh in UP	18300000	Oct'11	80	15642000	Dec'13
4	Construction of 14 more (additional) class rooms (Phase III) , in Gonda and Barabanki through HSCL	11172000	Nov'11	85	8379000	Dec'13
5	Construction of 20 addl classrooms (Phase IV) in 19 schools in Barabanki, Basti and Siddharthnagar ,UP	15960000	Dec'11	85	10294200	Dec'13
6	Construction of a bridge on Ghazipur-Dariyabad Road Barabanki, thru UPPWD	16464000	Dec'11	80	16464000	Dec'13
7	Construction of 9 addl class rooms (Phase V) in schools in Barabanki through HSCL	7182000	Dec'11	85	5386500	Dec'13
8	Construction of 15 Class rooms in Gonda & Balrampur, UP.	11445000	Sept'12	75	7731000	Dec'13

S N	Work description	Work Value	Start date	Completion %	Amount Spent	Exp. End date
9	Construction of One community centre at Pakri buhari, Gaindas Bujurg, Balrampur	3845000	Oct'12	50	961250	Dec'13
10	Construction of two roads in Gonda, UP	3329000	Nov'12	100	2996100	Jul'13
11	Construction of two roads in Gonda, UP	7986000	Nov'12	70	5434500	Dec'13
12	Installation of 200 Solar Street Lights in Gonda, UP	4770200	Sept'12	100	3816160	Aug'13
13	Construction of seven roads	15520000	Nov'12	80	10093000	Oct'13
14	Repair /restoration of the Road Bridge at Fhaguyia, Balrampur	11345000	Jan'13	20	11345000	Dec'13
15	Installation of 200 Solar Street Lights in Gonda, UP	4770200	Jan'13	50	2981290	Dec'13
16	Installation of 200 handpumps Siddarhnagar,	6566000	Jan'13	50	6566000	Dec'13
17	Installation of 200 Solar Street Lights in Siddarhnagar, UP	4020200	Apr'13	25	4020200	Dec'13
18	Installation of 300 solar street lights in Gonda.	7155300	Jun'13	80%	3220000	Dec'13
19	Construction of 26 class rooms in Gonda	19838000	Jun'13	5%	4959500	Mar'14
20	Sponsoring reconstruction of Benipur Primary School, Benipur, Hooghly .	640000	Oct'12	95	314420	Oct'13