



Details of CSR Schemes/Projects for the Quarter ending September, 2011.

**SAIL Unit : ALLOY STEELS PLANT, DURGAPUR
New work orders issued during Quarter -2 of 2011-12**

SL No	Location	Work description	Value of work (Rs. In lakh)	Completion Period Start dt /Completion dt
01	Shri Ramkrishna Sevashram Vidyapith , Domra	Construction of 1 st floor class room + staircase	4.00	05-07-11/31-10-11
02	Mitali Sangha Library,Gopalpur, Durgapur	Library Furnitures	1.00	07-08-11 /31-10-11
03	Ispat Mahila Co-Op Society (IMCS),Durgapur	School Kits of children + Furnitures	0.20	03-08-11 / 31-10-11
04	Rabindra Nagar Colony Durgapur-5	Construction of shed for Yoga camp	0.98	10-07-11/31-10-11
05	Pratappur MSV	Ladies check-up room, water connection & repairing in Comm. Hall	0.42	18-08-11 /31-10-11
06	Pratappur MSV	Construction of 200 meter of cement concrete road	3.50	15-08-11/30-11-11
07	Pratappur MSV	Construction of boundary wall area of Community Hall	3.00	22-07-11/30-11-11
08	Pratappur MSV	Children education & Immunization / Awareness		
09	Champadanga/Jemua	Pre-Pri & Adult Education , Immunization & Awareness Programme	1.45	20-08-11 /31-08-12
10	Activity Centre, V.B.S. ,Dgp-5, Champadanga/Jemua	Training, Production of Bio-fertilizer and tailoring .	1.50	05-08-11 /31-03-12
11	Pratappur MSV	IGP prog. on sustainable agriculture	0.45	10-08-11 / 31-03-12
12	Indian Red Cross Society,Durgapur	Jr. Nursing Asstt. Training	1.50	02-09-11 // 31-08-12
13	SRREOSHI, Durgapur/Pratappur	Training on Self Management Skill	2.42	10-09-11 / 20-05-12
14	Boro Doba/Kuldiha	Community Hall + toilet	3.00	26-09-11 / 31-01-12

Ongoing work:-

Location	Work Description	Value of work (in Rs.)	Actual Start Date	% of work completed	Expenditure incurred (in Rs.)	Expected Completion date
1. Pratappur village	Periodic 1 day Health Check – up	7000.00 Max. per camp	10-04-2011	25%	84,000.00	-

	Camp					
2. Kuldaha village	-do-	7000.00 Max. per camp	02-04-2011	25%	98,000.00	-

A De/ DGM (CSR & Admn)/ASP