

Name of Plant/unit: SAIL/ Bokaro Steel Plant

Details of CSR schemes / Projects for the quarter ending June, 2013

New work orders issued (Till June 2013)

Location	Work description	Value of Work(Lacs)	Start date	Exp. Completion date
NH-23 to Siwandih garga bridge, Bokaro	Widening of road from NH-23 to Siwandih Garga Bridge (Work being done by PWD Deptt, Govt. of Jharkhand)	571600.00	24/5/13	23/3/14
Mahila Udyog Kendra, Sector IV	Machines and equipment procurement from M/s Jharcraft for Silk yarn Spinning and reeling project	1371709.00	16.6.13	Continuous
Bokaro Steel City	Supply of Mid-Day meal at Bokaro Steel KalyanVidyalaya, Sector IIID and Bokaro Steel Balika Vidyalaya, Sector IX B	3408077.70	4/6/2013	3/6/14
Peripheral Villges	Annual repair and Maintenance of India Mark II/III Handpumps	1430237.82	20.5.13	19.5.2014
Peripheral Villges	Installation of new handpumps in peripheral villages	1350181.21	22.5.2013	21.5.2014
Kurmidih	Repair of road from railway bridge to BIADA via Kurmidih	2094907.06	28.05.2013	31.12.13
Ranipokhar	Renovation of Ranipokhar pond	431926.31	24.06.2013	31.12.13
Bokaro Steel City	Renovation of toilet at AVVK	145552.73	30.06.2013	31.08.2013

Ongoing works (Till June 2013)

Location	Work description	Value of Work(Lacs)	Start date	% of work completed	Expenditure incurred	Expected completion date
Bokaro Steel Balika Vidyalaya, Sctor IX B	Construction of lab at Balika Vidyalaya	1353527.75	22/9/12	90%	755406.88	18/8/13
Tupkadih	Construction of bituminous road from Tupkadih market to station road	2157514.73	20/9/12	90%	00.00	30/11/13