

ALLOY STEELS PLANT, DURGAPUR

Details of CSR schemes / Projects ending December, 2012

New work orders issued during the quarter ending December, 2012 --- Nil

Ongoing works till the quarter ending December, 2012

Location	Work description	Value of Work(Lacs)	Start date	% of work completed	Expenditure incurred/lakh	Expected completion date
Kuldiha	Auxiliary Medical Attdt. Trg. Progm. by Indian Redcross Society, an NGO, Durgapur.	1.50	02.08.11	90%	0.90	31.01.12
Durgapur	Training on Self Management Skill for girls by SRREOSHI, an NGO	2.42	10.08.11	100%	1.45	Completed
Pratappur MSV	Children education and immunization/awarness program by SRREOSHI an NGO at Pratapur MSV.	1.59	25.07.11	100%	1.59	Completed
Champadanga	Pre-Pri. & adult education, Immunization & awarness prog. by SVVPS, an NGO.	1.45	04.08.11	100%	0.86	Completed
Durgapur-5	Library Rooms and toilet in the premises of Swami Vivekananda Vani Prachar Samity	3.50	19.03.12	90%	2.10	28.02.13
Durgapur-5	Constructon/Repair & Renovation of School Bldg. of Suren Chandra Modern School.	6.00	20.03.12	100%	6.00	Completed
Kanksa/Domra	Construction of 4 Laboratory Rooms in the school of Sri Ramkrishna Sevashram, Domra.	7.00	19.03.12	100%	7.00	Completed
B.Nagar Amrabati Colony, Durgapur	Construction of Boundary Wall & Toilet at Primary School of Durgapur Ex-Servicemen's Welfare Society.	4.00	23.03.12	100%	4.00	Completed

Location	Work description	Value of Work(Lacs)	Start date	% of work completed	Expenditure incurred/lakh	Expected completion date
Durgapur-1	Refractometre for Eye Operation in the clinic of Durgapur Blind Relief Society	2.85	24.03.12	100%	2.85	Completed
Durgapur-4	Construction of Well/reservoir in the premises of Bharat Sevashram Sangha.	3.00	26.03.12	100%	3.00	Completed
Khandra/Kajora	Extension of Workshop Bldg. & Equipments for differently abled persons in Bidhan Ch.Pratibandhi Karmakendra	4.00	22.03.12	100%	4.00	Completed
Durgapur-4	Constructon of TT Room and Gymnasium Room in Steel Club, Durgapur.	7.00	25.03.12	60%	4.20	31.03.13
ASPSA, Durgapur-5	Construction of two Dressing Rooms for boys & girls , Toilets & Renovation of Basket ball Court in ASP Stadium.	9.00	29.03.12	50%	5.40	31.03.13
Durgapur-4	Construction of Bldg. in Sri Ramkrishna Vivekananda Sevashram, Rammohan Ave.	5.00	23.03.12	70%	5.00	30.03.13
Durgapur-4	Construction of Office Room & Library Room in Indian Institute of Metals.	5.00	28.03.12	100%	5.00	Completed
Pratappur(MSV)	I. G. P. program on sustainable agriculture at MSV Pratappur by Pratappur Gram Unnayan Samity.	0.45	15-07-11	100%	0.45	Completed
Durgapur	Shed and sewing machine for IGP of woman by Ispat Mahila Samaj.	0.50	21-03-12	100%	0.50	Completed