

## IISCO STEEL PLANT

### Details of CSR schemes / Projects for the quarter ending September, 2012

#### New work orders issued during the quarter ending September, 12

Location	Work description	Value of Work(Lacs)	Start date	Exp. Completion date
Durgapur & Purulia	C.T.S. Training to 178 Nos. Land losers through Govt. ITI's, Durgapur & Purulia	117.96	02.09.12	Sept'14
Surrounding villages of Burnpur	Conducting Baseline survey in 28nos. villages in surrounding Burnpur through Indian Statistical Institute (ISI), Kolkata	13.92	24.09.12	31.03.13
Rahamatnagar	Construction of 2 class rooms on the 2 <sup>nd</sup> floor of the existing school building of Rahamatnagar Urdu High School, Phase-II	2.93	25.09.12	31.03.13
Asansol	Vocational training to village youth including youths in MSV's at R.K.M. Vocational training center	6.60	Sept'12	June'13

#### Ongoing works till quarter ending September, 12

Location	Work description	Value of Work (Lacs)	Start date	% of work completed	Expenditure incurred	Expected completion date
Surrounding Burnpur	Providing regular medical facility to the villages through extended OPD	29.98	02.01.2012	75%	16.88	02.01.2013
Narsamuda	Construction of 2 class room at Narsamuda Janakalyan Samity H. S.	8.36	21.03.2012	60%	3.34	15.01.2013
Surrounding Burnpur	Maintenance of Model Steel Villages	2.92	30.03.2012	20%	0.29	31.03.2013
Purusottampur	Augmentation & repairing of Shanmara school	3.84	30.03.2012	70%	1.35	31.03.2013
Santa	Construction of 2 additional class rooms at Santa High School	6.00	Feb'12	40%	2.38	31.03.2013