

Rourkela Steel Plant, Rourkela

Details of CSR Projects undertaken during the quarter October-December, 2014

New CSR Projects undertaken during the quarter October-December, 2014

(Rs. In Lakhs)

Work description	Value of Work	Start date	Exp. Date of Completion
Construction of road in Dandiapalli	17.93	01.12.14	31.05.15
Mid day meals in peripheral schools	0.92	01.12.14	31.03.15
Renovation of Community centre at Pradhan pali	2.00	22.12.14	21.04.15
Operation of free health centers at Jalda & Chikatmati	2.33	22.12.14	21.03.15

Ongoing CSR Projects till the quarter ending December, 2014

(Rs. In Lakhs)

Work description	Value of Work	Start date	% of work completed	Expendi-ture incurred	Expected completion date
Operation of free health centers at Jalda & Chikatmati (through Envicare, Rourkela)	25.00	22.09.12	100	23.60	-
Construction of road at Jhandapahad R S colony	99.00	20.01.14	64	65.00	04.02.15
Operation of bi- weekly medical camps at 33 village locations of RSP periphery	53.51	02.06.14	56	29.97	01.06.15
Repair/ construction of Road at Luakera	85.00	20.10.14	53	45.00	19.07.15
Construction of boundary wall at Chhend	20.00	04.08.14	62.5	12.50	03.01.15
Construction of Attendant Rest shed at IGH	61.08	27.03.14	18	11.00	26.03.15
Construction of Gynach ward at RG Hospital	164.38	01.09.14	09	15.00	29.02.16