



सेल SAIL  
SAIL Unit CMO

Ongoing works

Location	Work description	Value of work in Rs.	Actual Start date	% of work completed	Expenditure incurred in Rs.	Expected completion date
Simla, HP	Sponsoring construction of retaining wall of River Sutlej from Drahi Mohalla to Hanuman Ghat	6000000	27.8.10	20 %	6000000	31.3.13
Gonda, UP	Installation of 70 nos India Mark-II handpumps	2065000	13.05.11	97	2065000	30.6.12
Gonda, UP	Installation of 106 nos India Mark-II handpumps	3127000	21.05.11	97	3127000	30.6.12
Gonda, UP	Installation of 63 nos India Mark-II handpumps	1858500	29.06.11	98	1858500	30.6.12
Barabanki, UP	Installation of 100 nos India Mark-II handpumps	2840000	01.06.11	60	2840000	30.6.12
Barabanki, UP	Installation of 100 nos India Mark-II handpumps	2840000	29.06.11	60	2840000	30.6.12
Balrampur, UP	Installation of 60 nos. India Mark-II handpumps	1839600	13.05.11	95	1839600	30.6.12
Balrampur, UP	Installation of 14 nos. India Mark-II handpumps	429240	21.05.11	95	429240	30.6.12
Balrampur, UP	Installation of 26 nos. India Mark-II handpumps	797160	29.06.11	95	797160	30.6.12
Pratapgarh, UP	Installation of 100 India Mark II handpumps	2545400	18.8.11	96	2545400	30.6.12
Barabanki, UP	Installation of 300 nos. Solar street lights	7155300	12.7.11	89	3219885	30.6.12
Barabanki, UP	Construction of 25 Class rooms	19950000	29.06.11	80	16309982	30.6.12
Gonda & Barabanki, UP	Construction of additional 8 class rooms	6384000	2.8.11	88	4239740	30.6.12

Barabanki & Other District of UP	Distribution of 4000 solar lanterns to Class X & XII students	1200000 0	5.9.11	0	8008000	NA
Kolkata	Sponsoring construction of a stair-case, construction including augmentation of overhead tanks, under-ground tanks, treatment of roof with roof tiles at the existing building of Bidhan Nagar Chhatrabas Trust, Salt Lake, Kolkata	697720	21.9.11	60	241319	30.6.12
Begampur, Hooghly, WB.	Sponsoring of construction and extension of laboratories and additional class rooms of Begampur High School, Begampur, Hooghly, WB.	784000	21.9.11	70	0	30.6.12
Barabanki, UP	Up gradation of approximately 2.4 km road viz., Khadanja Sampark Marg from Safdarganj – Dariyabad road to Muskabad via Biroli in Dist. Barabanki, UP	5128207	21.10.1 1	95	4358000	30.6.12
Barabanki, UP	Sponsoring construction of two class rooms and toilet block at DAV Girls' Middle School, Barabanki, UP	1700576	31.10.1 1	60	425000	30.6.12
Barabanki, UP	Sponsoring construction of one additional class room at the premise of Radhakrishna Ram Hazari Inter College, Barabanki, UP	760054	8.11.11	60	190000	30.6.12
Moradabad , Unnao and Pratapgarh	Sponsoring installation of 600 hand pumps in the districts of Gonda, Barabanki, Lakhimpur, Moradabad, Unnao and Pratapgarh in UP	1830000 0	31.10.1 1	25	15642000	31.3.13
Gonda & Barabanki	Sponsoring construction of 14 more (additional) class rooms (Phase III) , in the districts of Gonda and Barabanki through HSCL	1117200 0	15.11.1 1	75	5091900	31.12.12
Barabanki, Basti & Siddharthnagar of UP	Sponsoring construction of 20 additional class rooms (Phase IV) in 19 schools in Barabanki, Basti and Siddharthnagar districts of	1596000 0	9.12.11	60	6813800	31.3.13

	UP					
Barabanki, UP	Sponsoring construction of a bridge on Ghazipur-Dariyabad Road in District Barabanki, UP through UPPWD	14615000	9.12.11	Tendering process started	4384500	31.3.13
Barabanki, UP	Sponsoring construction of 9 additional class rooms (Phase V) in schools in Barabanki district of UP through HSCL	7182000	15.12.11	50	3549350	31.3.13

New Work Orders				
Location	Work Description	Value of work in (Rs.)	Completion period	
			Start date	Completion Date
Mirati, Birbhum, WB	Sponsoring construction of a school building of Mirati Junior High School, Mirati, Birbhum, WB	1307000	27.2.12	NA
Kolkata,	Sponsoring a Computerized 21 Header Embroidery Machine to Institute for Handicapped and Backward People, Behala, Kolkata, WB	1897480	27.2.12	NA
Hooghly, WB	Sponsoring one ambulance to Uttarpara Dr. B C Roy Memorial Committee, Uttarpara, Hooghly, WB	292454	27.2.12	17.3.12