

**Central Marketing Organisation, Kolkata**

**Details of CSR schemes / Projects during April - June, 2013**

**New CSR Projects undertaken during April - June, 2013**

Sl. No	Work Description	Work Value	Start date	Exp.End date
1	Installation of 300 solar street lights, Gonda, UP	7155300	Jun'13	Dec'13
2	Construction of 26 class rooms in Gonda.	19838000	Jun'13	Dec'13
3	Sponsoring construction of a RCC Bridge over the ponding area on the under repair PWD link road from Raja Bazar to Faguiya Gram Panchayat at Utraula, Balarampur, UP	5330000	Jun'13	Dec'13

**Ongoing CSR Projects during April - June, 2013**

S N	Work description	Work Value	Start date	Comp lection %	Amount Spent	Exp.End date
1	Construction of 25 Class rooms, Barabanki	19950000	Jun'11	90	16309982	Dec'13
2	Construction of addl classroom at Radhakrishna Ram Hazari Inter College, Barabanki, UP	760054	Nov'11	90	414000	Dec'13
3	Installation of 600 hand pumps in Gonda, Barabanki, Lakhimpur, Moradabad, Unnao and Pratapgarh in UP	18300000	Oct'11	75	15642000	Dec'13
4	Construction of 14 more (additional) class rooms (Phase III) , in the districts of Gonda and Barabanki through HSCL	11172000	Nov'11	80	8379000	Dec'13
5	Construction of 20 addl classrooms (Phase IV) in 19 schools in Barabanki, Basti and Siddharthnagar UP	15960000	Dec'11	85	10221650	Dec'13
6	Construction of a bridge on Ghazipur-Dariyabad Road in District Barabanki, UP through UPPWD	16464000	Dec'11	10	14384500	Dec'13
7	Construction of 9 addl classrooms (Phase V) in schools in Barabanki through HSCL	7182000	Dec'11	80	5386500	Dec'13
8	Construction of 15 Class rooms at Gonda & Balrampur.	11445000	Sept'12	50	6523650	Dec'13

### Ongoing CSR Projects during April - June, 2013

S N	Work description	Work Value	Start date	Completion %	Amount Spent	Exp.End date
9	Construction of One community centre at Pakri buhari, Gaindas Bujurg,Balrampur	3845000	Oct'12	25	961250	Dec'13
10	Construction of two roads in Gonda	7986000	Nov'12	70	5434500	Dec'13
11	Construction of seven roads in Gonda	15520000	Nov'12	80	7667000	Dec'13
12	Repair /restoration of the Road Bridge at Fhaguyia, Balrampur	11345000	Jan'13	10	11345000	Dec'13
13	Installation of 200 Solar Street Lights in Gonda	4770200	Jan'13	35	2146590	Dec'13
14	Installation of 200 handpumps in Siddarthnagar	6566000	Jan'13	35	6566000	Dec'13
15	Installation of 200 Solar Street Lights in Gonda	4020200	Apr'13	10	4020200	Dec'13
16	Sponsoring an IT Unit consisting of 20 computers with accessories, Networking components, Router, Graphic cards, Scanner, Printer cum copier, CD printer, UPS, IP, 24 ports switch, Lan, wires, IP setting, chairs, tables, desks and racks, ACs with installation charges, EPABX system etc. to Institute for Handicapped and Backward People, Behala, Kolkata, WB	1440764	Mar'13	100	1440764	Apr'13
17	Reconstruction of Benipur Primary School, Vill- Benipur, Dt.- Hooghly	640000	Oct'12	95	314420	Jul'13
18	Construction of a school building of D Sarada Trust at Araku Valley, Dt - Visakhapatnam, AP	1100000	Oct'12	100	1100000	Jun'13
19	Construction of a Septic tank, two bathrooms and two toilets of the New Life Charitable Trust at their home for children and Sr. citizens at Eraiyur village, Mathur Post, Sriperumbudur Taluk, Kanchipuram, Tamil Nadu	442000	Oct'12	100	442000	Jun'13