

Rourkela Steel Plant

Details of CSR schemes / Projects during 1st Quarter ending June, 2014-15

New work orders issued during the quarter ending June, 2014

(Rs/Lakhs)

Work description	Work value	Start date	Exp. End Date
Constn. of bathing ghat approach at Jhirpani	6.95	19.05.2014	18.09.2015
Operation of bi- weekly medical camps at 33 village locations of RSP periphery	53.51	02.06.2014	01.06.2015

Ongoing works till June, 2014-15

Work description	Work value	Start date	% of work completed	Amount Spent	Exp. End Date
Operation of free health centres at Jalda & Chikatmati by Envicare	25.00	22.09.2012	89%	22.40	21.9.2014
Constn. of open market platform with community toilets in Munda market	74.73	17.06.2013	85%	63.48	15.07.2014
Renovation of Vyasa Gumpha, Vedvyasa	25.00	1.02.2014	92%	23.00	11.7.2014
Gates and monuments at Sundargarh	24.57	6.03.2014	67%	16.54	05.9.2014
Constn. of road at Jhandapahad R S colony	99.00	20.1.2014	21%	20.50	19.1.2015
Constn. of bathing ghat approach in Jhirpani	6.95	19.5.2014	40%	2.83	21.9.2014
Operation of bi- weekly medical camps at 33 village locations of RSP periphery	53.51	2.06.2014	8%	4.30	1.06.2015